



1) Overall Timeframe and 2018 Work Plan:

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2018 Work
 - i) Remaining abatement is scheduled for early Summer of 2019 at North Valley Middle School, South Valley Middle School & Platteville Elementary School.
 - ii) Construction Activities:
 - (1) Platteville Elementary School:
 - Architectural Interior Finishes: Scheduled for Summer 2019
 - Site work improvements including Artificial Turf field: Scheduled for Summer 2019
 - (2) South Valley Elementary School:
 - Architectural Interior Finishes: Scheduled for Summer 2019
 - Site work improvements and new asphalt parking lot: Scheduled for Summer 2019
 - (3) Gilcrest Elementary School:
 - New Storefront Windows: If approved, scheduled for Summer 2019
 - (4) Valley High School:
 - (a) Main Building:
 - Phase 2 **MEP** and Interior Finishes: August to December 2018
 - Phase 3 **MEP** and Interior Finishes: January to August 2019
 - Phase 4 **MEP** and Interior Finishes: Summer 2019
 - New Asphalt parking lots: Summer 2019
 - (b) East Gym:
 - Pool Remodel: March 2019 to August 2019
 - Interior Finishes at Locker/Weight/Wrestling area: Summer 2019
 - New Asphalt parking lots: Summer 2019
 - (c) West Gym:
 - All work to be completed: Summer 2019
 - New Asphalt parking lots: Summer 2019
 - (5) Pete Mirich Elementary School
 - Phase 2 interior renovations: Summer 2019
 - New Asphalt parking lots: Summer 2019
 - (6) North Valley Middle School:
 - Phase 2 interior renovations: Summer 2019

(continued)

2) Current Work Underway:

- a) Platteville Elementary School:
 - Phase 1 Punch List Corrections

- b) South Valley Middle School:
 - Phase 1 Punch List Corrections

- c) Gilcrest Elementary School:
 - Punch List Corrections

- d) Valley High School:
 - i) Phase 1 Punch List Corrections
 - ii) Phase 2
 - Demolition
 - Rough MEP
 - Interior Finishes

- e) Pete Mirich Elementary School:
 - Phase 1 Punch List Corrections

- f) North Valley Middle School:
 - Phase 1 Punch List Corrections

END OF REPORT