



**1) Overall Timeframe and 2019 Work Plan:**

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2019 Work
  - i) Remaining abatement is scheduled for early Summer of 2019 at North Valley Middle School, South Valley Middle School & Platteville Elementary School.
  - ii) Construction Activities:
    - (1) Platteville Elementary School:
      - Architectural Interior Finishes: Scheduled for Summer 2019
      - Site work improvements including Artificial Turf field: Scheduled for Summer 2019
    - (2) South Valley Elementary School:
      - Architectural Interior Finishes: Scheduled for Summer 2019
      - Site work improvements and new asphalt parking lot: Scheduled for Summer 2019
    - (3) Gilcrest Elementary School:
      - New Storefront Windows: Scheduled for Summer 2019
    - (4) Valley High School:
      - (a) Main Building:
        - Phase 3 **MEP** and Interior Finishes: January to August 2019
        - Phase 4 **MEP** and Interior Finishes: Summer 2019
        - New Asphalt parking lots: Summer 2019
      - (b) East Gym:
        - Pool Remodel: March 2019 to August 2019
        - Interior Finishes at Locker/Weight/Wrestling area: Summer 2019
        - New Asphalt parking lots: Summer 2019
      - (c) West Gym:
        - All work to be completed: Summer 2019
        - New Asphalt parking lots: Summer 2019
    - (5) Pete Mirich Elementary School
      - Phase 2 interior renovations: Summer 2019
      - New Asphalt parking lots: Summer 2019
    - (6) North Valley Middle School:
      - Phase 2 interior renovations: Summer 2019

(continued)

**2) Current Work Underway:**

- a) Platteville Elementary School:
  - Phase 1 Punch List Corrections & Warranty Work
  
- b) South Valley Middle School:
  - Phase 1 Warranty Work
  
- c) Gilcrest Elementary School:
  - Warranty Work
  
- d) Valley High School:
  - i) Phase 3
    - Interior Finishes
    - Furniture Installation
  
- e) Pete Mirich Elementary School:
  - Phase 1 Punch List Corrections & Warranty Work
  
- f) North Valley Middle School:
  - Phase 1 Punch List Corrections & Warranty Work

**END OF REPORT**