



1) Overall Timeframe and 2019 Work Plan:

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2019 Work
 - i) Final abatement is completed at Pete Mirich Elementary School, South Valley Middle School, Platteville Elementary School and North Valley Middle School.
 - ii) Construction Activities:
 - Platteville Elementary School:
 - Architectural Interior Finishes are currently under punch walk and punch completion. TCO received and full CO anticipated at the end of the August.
 - Site work improvements underway and scheduled to complete end of August 2019. Artificial Turf field is completed.
 - South Valley Elementary School:
 - Architectural Interior Finishes are currently under punch walk and punch completion. TCO received and full CO anticipated at the end of the August.
 - Site work improvements underway and scheduled to complete end of August 2019.
 - Gilcrest Elementary School:
 - New Storefront Windows: Scheduled to complete end of August 2019
 - Site work improvements are currently underway and scheduled to complete end of August 2019.
 - Valley High School:
 - (a) Main Building:
 - Phase 3 **MEP** architectural interior finishes are currently under punch walk and punch completion. TCO received 8/14/19 and full CO anticipated 8/19/19.
 - Phase 4 **MEP** architectural interior finishes are currently under punch walk and punch completion. TCO received 8/14/19 and full CO anticipated 8/19/19.
 - Site work improvements and new asphalt parking lots are complete.
 - (b) East Gym:
 - Pool Remodel: underway and scheduled to complete end of early September 2019.

(continued)

- Interior Finishes at Locker/Weight/Wrestling area architectural interior finishes are currently under punch walk and punch completion. TCO received 8/14/19 and full CO anticipated 8/19/19.
- New Asphalt parking lots completed
- (c) West Gym:
 - Architectural interior finishes are currently under punch walk and punch completion. TCO received 8/14/19 and full CO anticipated 8/19/19.
 - New Asphalt parking lots completed
- Pete Mirich Elementary School
 - TCO anticipated on 8/20/19.
- North Valley Middle School:
 - TCO anticipated on 8/20/19.

2) Current Work Underway:

- a) Platteville Elementary School:
 - MEP Commissioning
 - Punch Walk/Corrections
 - Site Improvements
- b) South Valley Middle School:
 - MEP Commissioning
 - Punch Walk/Corrections
 - Site Improvements
- c) Gilcrest Elementary School:
 - MEP Commissioning
 - Site Improvements
- d) Valley High School:
 - i) Phase 3
 - MEP Commissioning
 - Punch Walk/Corrections Interior Finishes
 - ii) Phase 4
 - MEP Commissioning
 - Punch Walk/Corrections Interior Finishes
 - iii) East Gym Pool Renovation
- e) Pete Mirich Elementary School:
 - Phase 2 interior improvements
 - Phase 1 Punch List Corrections & Warranty Work
 - MEP Commissioning
- f) North Valley Middle School:
 - Phase 2 interior improvements
 - Phase 1 Punch List Corrections & Warranty Work
 - MEP Commissioning

END OF REPORT