



**1) Overall Timeframe and 2018 Work Plan:**

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2018 Work & Projects...
  - i) Phase 4 abatement for Summer of 2018 work is complete for all schools.  
Remaining abatement is scheduled for early Summer of 2019 at SVMS & PES.
  - ii) Construction Activities:
    - (1) Platteville Elementary School:
      - Gymnasium Addition: February 2018 to October 2018
        - Substantial completion for interior (MEP): October 5, 2018
      - Interior for **Mechanical, Electrical and Plumbing (MEP)**: Summer 2018
        - Substantial completion for interior (**MEP**): August 21, 2018
      - Architectural Interior Finishes: Summer 2019
      - Site work improvements: Summer 2019
      - Artificial Turf field: Summer 2019
    - (2) South Valley Elementary School:
      - Interior for **MEP**: Summer 2018
        - Substantial completion for interior (**MEP**): August 21, 2018
      - Architectural Interior Finishes: Summer 2019
      - New asphalt parking lot: Summer 2019
      - Site work improvements: Summer 2019
    - (3) Gilcrest Elementary School:
      - All remodel work including **MEP**, Interior Finishes, Site Work and new Asphalt parking lots: Summer 2018
        - Substantial completion for school improvements: August 21, 2018
    - (4) Valley High School:
      - (a) Main Building:
        - Phase 1 **MEP** and Interior Finishes: Summer 2018
          - Substantial completion for interior (**MEP**): August 21, 2018
        - Phase 2 **MEP** and Interior Finishes: August to December 2018
        - Phase 3 **MEP** and Interior Finishes: January to August 2019
        - Phase 4 **MEP** and Interior Finishes: Summer 2018
        - New Asphalt parking lots: Summer 2019
      - (b) East Gym:
        - Overhead work for **MEP** in all areas: Summer 2018
        - Interior finishes for basketball/volleyball Summer 2018
          - Substantial completion for Summer 2018 work: August 21, 2018
        - Pool Remodel: March 2019 to August 2019

(continued)

- Interior Finishes at Locker/Weight/Wrestling area: Summer 2019
- New Asphalt parking lots: Summer 2019

(c) West Gym:

- All work to be completed: Summer 2019
- New Asphalt parking lots: Summer 2019

(5) Pete Mirich Elementary School

- Phase 1 interior renovations: Summer 2018
  - Substantial completion for Summer 2018 work: August 21, 2018
- Phase 2 interior renovations: Summer 2019
- New Asphalt parking lots: Summer 2019

(6) North Valley Middle School:

- School Additions construction: March 2018 to August 2018
- Phase 1 interior renovations: Summer 2018
  - Substantial completion for Summer 2018 work: August 21, 2018
- Phase 2 interior renovations: Summer 2019
- New Asphalt parking lots: Summer 2019

**2) Current Work Underway:**

a) Platteville Elementary School:

- Roofing at the existing school
- Mechanical, Electrical and rough Plumbing in the new gymnasium and existing school spaces
- Painting
- Ceiling grid
- Lighting
- Mechanical Registers
- Ceiling Tile

b) South Valley Middle School:

- Roofing at the existing school
- Over-head “above ceiling” mechanical, plumbing and electrical
- Painting
- Ceiling grid
- Lighting
- Mechanical Registers
- Ceiling Tile

c) Gilcrest Elementary School:

- Mechanical, Electrical and rough Plumbing
- Painting
- Ceiling grid
- Lighting
- Mechanical Registers
- Ceiling Tile
- Flooring

(continued)

- New parking and corresponding sitework
- d) Valley High School:
  - Mechanical, Electrical and rough Plumbing
  - Painting
  - Ceiling grid
  - Lighting
  - Mechanical Registers
  - Ceiling Tile
  - Flooring
- e) Pete Mirich Elementary School:
  - Mechanical, Electrical and rough Plumbing
  - Painting
  - Ceiling grid
  - Lighting
  - Mechanical Registers
  - Ceiling Tile
  - Flooring
- f) North Valley Middle School:
  - Mechanical, Electrical and rough Plumbing
  - Painting
  - Ceiling grid
  - Lighting
  - Mechanical Registers
  - Ceiling Tile
  - Flooring

**END OF REPORT**