



1) Overall Timeframe and 2018 Work Plan:

- a) Overall Bond Completion slated for late August 2019
- b) All building permits for all schools have been received.
- c) Scheduled 2018 Work & Projects...
 - i) Phase 4 abatement work is scheduled over Summer 2018 for Platteville Elementary School, Pete Mirich Elementary School and Summer 2019 at North Valley Middle School
 - ii) Construction Activities:
 - (1) Platteville Elementary School:
 - (a) Gymnasium Addition: February 2018 to August 2018
 - (b) Interior for **Mechanical, Electrical and Plumbing (MEP)**: Summer 2018
 - (c) Architectural Interior Finishes: Summer 2019
 - (2) South Valley Elementary School:
 - (a) Interior for **MEP**: Summer 2018
 - (b) Architectural Interior Finishes: Summer 2019
 - (3) Gilcrest Elementary School:
 - (a) All remodel work including **MEP** and Interior Finishes: Summer 2018
 - (4) Valley High School:
 - (a) Main Building:
 - (i) Phase 1 **MEP** and Interior Finishes: Summer 2018
 - (ii) Phase 2 **MEP** and Interior Finishes: August to December 2018
 - (iii) Phase 3 **MEP** and Interior Finishes: January to August 2019
 - (iv) Phase 4 **MEP** and Interior Finishes: Summer 2018
 - (b) East Gym:
 - (i) Overhead work for **MEP** in all areas: Summer 2018
 - (ii) Interior finishes for basketball/volleyball Summer 2018
 - (iii) Pool Remodel: March 2019 to August 2019
 - (iv) Interior Finishes at Locker/Weight/Wrestling area: Summer 2019
 - (c) West Gym:
 - (i) All work to be completed: Summer 2019
 - (5) Pete Mirich Elementary School
 - (a) Phase 1 interior renovations: Summer 18
 - (b) Phase 2 interior renovations: Summer 19

(continued)

- (6) North Valley Middle School:
 - (a) School Additions construction: March 2018 to August 2018
 - (b) Phase 1 interior renovations: Summer 18
 - (c) Phase 2 interior renovations: Summer 19

2) Current Work Underway:

- a) Platteville Elementary School:
 - i) New gymnasium precast walls have been stained, slab on grade has been installed and metal stud framing and roofing is underway.
 - ii) Preliminary over-head “above ceiling” work is underway to get a jump on this summer’s upcoming work.
- b) South Valley Middle School:
 - (1) Preliminary over-head “above ceiling” work is underway to get a jump on this summer’s upcoming work.
- c) North Valley Middle School:
 - (1) Structural Steel framing is underway at the West addition.
 - (2) Structural Steel and metal stud framing is complete at the East addition. Slab on Grade has been poured at the East addition.
- d) Safety Upgrades:
 - (a) The School District is currently working with School Safe to upgrade intra-district communications and safety Implementation of this system is currently underway

END OF REPORT