



1) Overall Timeframe and 2019 Work Plan:

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2019 Work
 - i) Remaining abatement is currently underway at Pete Mirich Elementary School, South Valley Middle School & Platteville Elementary School. Additional abatement at North Valley Middle School to take place later in the month of June. Abatement at the VHS main building and West Gym are complete.
 - ii) Construction Activities:
 - Platteville Elementary School:
 - Architectural Interior Finishes are currently underway and scheduled to complete August 2019.
 - Site work improvements including Artificial Turf field are currently underway and scheduled to complete August 2019.
 - South Valley Elementary School:
 - Architectural Interior Finishes are currently underway and scheduled to complete August 2019.
 - Site work improvements and new asphalt parking lot are currently underway and scheduled to complete August 2019.
 - Gilcrest Elementary School:
 - New Storefront Windows: Scheduled for Summer 2019
 - Site work improvements and new asphalt parking lot are currently underway and scheduled to complete August 2019.
 - Valley High School:
 - (a) Main Building:
 - Phase 3 **MEP** and Interior Finishes: underway and scheduled to complete August 2019
 - Phase 4 **MEP** and Interior Finishes: underway and scheduled to complete August 2019
 - Site work improvements and new asphalt parking lot are currently underway and scheduled to complete August 2019.
 - (b) East Gym:
 - Pool Remodel: underway and scheduled to complete August 2019
 - Interior Finishes at Locker/Weight/Wrestling area: underway and scheduled to complete August 2019
 - New Asphalt parking lots: underway and scheduled to complete August 2019

(continued)

(c) West Gym:

- All work to be completed: Summer 2019
- New Asphalt parking lots: Summer 2019
- Pete Mirich Elementary School
 - Phase 2 interior renovations: Summer 2019
 - New Asphalt parking lots: Summer 2019
- North Valley Middle School:
 - Phase 2 interior renovations: Summer 2019

2) Current Work Underway:

a) Platteville Elementary School:

- MEP Commissioning
- Interior Finishes
- Site Improvements

b) South Valley Middle School:

- MEP Commissioning
- Interior Finishes
- Site Improvements

c) Gilcrest Elementary School:

- MEP Commissioning
- Site Improvements

d) Valley High School:

- i) Phase 3
 - Interior Finishes
 - Site Improvements
- ii) Phase 4
 - Interior Finishes
- iii) Site Improvements
- iv) East Gym Pool Renovation
- v) East Gym Parking Lots
- vi) West Gym Window Removal

e) Pete Mirich Elementary School:

- Phase 2 interior improvements
- Phase 1 Punch List Corrections & Warranty Work
- MEP Commissioning

f) North Valley Middle School:

- Phase 2 interior improvements
- Phase 1 Punch List Corrections & Warranty Work
- MEP Commissioning

END OF REPORT