



1) Overall Timeframe and 2019 Work Plan:

- a) Overall Bond Completion slated for late September 2019
- b) Scheduled 2019 Work
 - i) Final abatement completed at Pete Mirich Elementary School, South Valley Middle School, Platteville Elementary School and North Valley Middle School.
 - ii) Construction Activities:
 - Platteville Elementary School:
 - Work completed and working on punch list items.
 - South Valley Elementary School:
 - Work completed and working on punch list items.
 - Gilcrest Elementary School:
 - New Storefront Windows completed.
 - Site work improvements underway.
 - Valley High School:
 - (a) Main Building:
 - Phase 3 **MEP** architectural interior finishes are completed. Work completed and working on punch list items.
 - Phase 4 **MEP** architectural interior finishes are completed. Work completed and working on punch list items.
 - Site work improvements and new asphalt parking lots are complete. Work completed and working on punch list items.
 - (b) East Gym:
 - Pool Remodel: Work completed and working on punch list items.
 - Interior Finishes at Locker/Weight/Wrestling area architectural interior finishes are completed and working on punch list items.
 - New Asphalt parking lots completed
 - (c) West Gym:
 - Architectural interior finishes are completed and working on punch list items.
 - New Asphalt parking lots completed
 - Pete Mirich Elementary School
 - Work completed and working on punch list items.
 - North Valley Middle School:
 - Work completed and working on punch list items.

(continued)

2) Current Work Underway:

- a) Platteville Elementary School:
 - MEP Commissioning
 - Punch Walk/Corrections
 - b) South Valley Middle School:
 - MEP Commissioning
 - Punch Walk/Corrections
 - c) Gilcrest Elementary School:
 - MEP Commissioning
 - Site Improvements
 - d) Valley High School:
 - i) Phase 3
 - MEP Commissioning
 - Punch Walk/Corrections Interior Finishes
 - ii) Phase 4
 - MEP Commissioning
 - Punch Walk/Corrections Interior Finishes
 - iii) East Gym Pool Renovation
 - MEP Commissioning
 - Punch Walk/Corrections Interior Finishes
 - e) Pete Mirich Elementary School:
 - Punch Walk/Corrections Interior Finishes for Phase 2 interior improvements
 - Phase 1 Punch List Corrections & Warranty Work
 - MEP Commissioning for Phases 1 & 2
 - f) North Valley Middle School:
 - Punch Walk/Corrections Interior Finishes for Phase 2 interior improvements
 - Phase 1 Punch List Corrections & Warranty Work
 - MEP Commissioning
-
- **Teachers were in classrooms by August 23, 2019**
 - **School started on time, September 3, 2019**

END OF REPORT