



1) Overall Timeframe and 2018 Work Plan:

- a) Overall Bond Completion slated for late August 2019
- b) Scheduled 2018 Work
 - i) Remaining abatement is scheduled for early Summer of 2019 at North Valley Middle School, S Valley Middle School & Platteville Elementary School.
 - ii) Construction Activities:
 - (1) Platteville Elementary School:
 - Gymnasium Addition: February 2018 to October 2018
 - Substantial completion: currently tracking for **October 5, 2018**
 - Interior for **Mechanical, Electrical and Plumbing (MEP)**: Summer 2018
 - Substantial completion achieved **August 30, 2018**
 - Architectural Interior Finishes: Summer 2019
 - Site work improvements including Artificial Turf field: Summer 2019
 - (2) South Valley Elementary School:
 - Interior for **MEP**: Summer 2018
 - Substantial completion achieved: **August 30, 2018**
 - Architectural Interior Finishes: Summer 2019
 - Site work improvements and new asphalt parking lot: Summer 2019
 - (3) Gilcrest Elementary School:
 - Substantial completion achieved: **August 17, 2018**
 - (4) Valley High School:
 - (a) Main Building:
 - Phase 1 **MEP** and Interior Finishes: Summer 2018
 - Substantial completion for phase 1 achieved: **August 20, 2018**
 - Phase 2 **MEP** and Interior Finishes: August to December 2018
 - Phase 3 **MEP** and Interior Finishes: January to August 2019
 - Phase 4 **MEP** and Interior Finishes: Summer 2018
 - New Asphalt parking lots: Summer 2019
 - (b) East Gym:
 - Overhead work for **MEP** in all areas excl. pool): Summer 2018
 - Interior finishes for basketball/volleyball Summer 2018
 - Substantial completion for Summer 2018 achieved: **August 20, 2018**
 - Pool Remodel: March 2019 to August 2019
 - Interior Finishes at Locker/Weight/Wrestling area: Summer 2019
 - New Asphalt parking lots: Summer 2019

(continued)

- (c) West Gym:
 - All work to be completed: Summer 2019
 - New Asphalt parking lots: Summer 2019
- (5) Pete Mirich Elementary School
 - Phase 1 interior renovations: Summer 2018
 - Substantial completion achieved: **August 24, 2018**
 - Phase 2 interior renovations: Summer 2019
 - New Asphalt parking lots: Summer 2019
- (6) North Valley Middle School:
 - School Additions construction: March 2018 to August 2018
 - Phase 1 interior renovations: Summer 2018
 - Substantial completion for above achieved: **August 21, 2018**
 - Phase 2 interior renovations: Summer 2019

2) Current Work Underway:

- a) Platteville Elementary School:
 - Phase 1 Punch List Corrections
- b) South Valley Middle School:
 - Phase 1 Punch List Corrections
- c) Gilcrest Elementary School:
 - Punch List Corrections
- d) Valley High School:
 - i) Phase 1 Punch List Corrections
 - ii) Phase 2
 - Demolition
 - Rough MEP
- e) Pete Mirich Elementary School:
 - Phase 1 Punch List Corrections
- f) North Valley Middle School:
 - Phase 1 Punch List Corrections

END OF REPORT